

FINAL INSPECTION CHECKLIST

YES NO

- | | | |
|--------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | Showers / tub showers and whirlpool water temperatures 110 degree min to 120 degree max |
| <input type="checkbox"/> | <input type="checkbox"/> | Hand wash 85 degree min to 110 degree max |
| <input type="checkbox"/> | <input type="checkbox"/> | Caulking of fixtures - commercial - |
| <input type="checkbox"/> | <input type="checkbox"/> | Air admittance valve installed while testing |
| <input type="checkbox"/> | <input type="checkbox"/> | Air test holds for at least 15 min |
| <input type="checkbox"/> | <input type="checkbox"/> | Indirect waste properly installed-safe waste/ air gapped/ splashing |
| <input type="checkbox"/> | <input type="checkbox"/> | Open front seats – commercial- |
| <input type="checkbox"/> | <input type="checkbox"/> | Vacuum breaker installed for hand held showers |
| <input type="checkbox"/> | <input type="checkbox"/> | Vacuum breaker installed for dish washers & garbage disposals- commercial- |
| <input type="checkbox"/> | <input type="checkbox"/> | ASSE 1022 SS for soda fountains |
| <input type="checkbox"/> | <input type="checkbox"/> | Hot water 122 degree min for kitchen sinks |
| <input type="checkbox"/> | <input type="checkbox"/> | Water heater installed correctly |
| <input type="checkbox"/> | <input type="checkbox"/> | Shutoff valve on inlet |
| <input type="checkbox"/> | <input type="checkbox"/> | Expansion tank required |
| <input type="checkbox"/> | <input type="checkbox"/> | Vacuum relief valve installed – for bottom fed water heaters- |
| <input type="checkbox"/> | <input type="checkbox"/> | Ignition source 18” above garage floor |
| <input type="checkbox"/> | <input type="checkbox"/> | Pan required |
| <input type="checkbox"/> | <input type="checkbox"/> | Pan & T&P terminate to proper receptacle |
| <input type="checkbox"/> | <input type="checkbox"/> | Circulating loop insulated – if applicable - |
| <input type="checkbox"/> | <input type="checkbox"/> | Backflow on water supply piping |
| <input type="checkbox"/> | <input type="checkbox"/> | Backflow test report |
| <input type="checkbox"/> | <input type="checkbox"/> | Valves open for trap primers |
| <input type="checkbox"/> | <input type="checkbox"/> | Dishwasher discharge not over 140 degrees |
| <input type="checkbox"/> | <input type="checkbox"/> | Double check on ice makers & coffee makers |
| <input type="checkbox"/> | <input type="checkbox"/> | Hose bibs anti siphon with shutoff valves |
| <input type="checkbox"/> | <input type="checkbox"/> | Sump pump discharge drains properly supported |
| <input type="checkbox"/> | <input type="checkbox"/> | Main vent terminates properly through roof |
| <input type="checkbox"/> | <input type="checkbox"/> | Hammer arrestors installed for quick closing valves |

COMMENTS