

FINAL INSPECTION CHECKLIST

YES NO

- Showers / tub showers water temperatures 105 degree min to 120 degree max
- Hand wash 89 degree min to 110 degree max
- Caulking of fixtures - commercial-
- Air admittance valve installed while testing
- Air test holds for at least 15 min
- Indirect waste properly installed-safe waste/ air gapped/ splashing
- Open front seats – commercial-
- Vacuum breaker installed for hand held showers
- Vacuum breaker installed for dish washers & garbage disposals- commercial-
- ASSE 1032 or 1022 SS for soda fountains
- Hot water 122 degree min for kitchen sinks
- Water heater installed correctly
- Shutoff valve on inlet
- Expansion tank required
- Vacuum relief valve installed – for bottom fed water heaters-
- Ignition source 18” above garage floor
- Pan required
- Pan & T&P terminate to proper receptacle
- Circulating loop insulated – if applicable -
- Backflow on water supply piping
- Backflow test report
- Valves open for trap primers
- Dishwasher discharge not over 140 degrees
- Double check on ice makers & coffee makers
- Hose bibs anti siphon with shutoff valves
- Sump pump discharge drains properly supported
- Main vent terminates properly through roof
- Hammer arrestors installed for quick closing valves

COMMENTS
